

# MIDLAND PUBLIC SCHOOLS 2015 BOND UPDATE

## July 23<sup>rd</sup>, 2018

### Construction/In Progress:

#### Chestnut Hill/Siebert Renovations and Additions:

- Installation of exterior glazing and window frame system 75% complete.
- Interior painting of classrooms 75% complete.
- Drywall and insulation 85% complete
- Chestnut Hill sidewalk placement underway.
- Roof penetrations for UV system at Siebert.
- Mechanical unit installation underway.

#### Midland High Stadium Soil Stabilization:

- Soil Stabilization 100% complete.

#### Woodcrest Elementary Addition:

- Curbs and sidewalk placed.
- Roofing approximately 100% complete.

### Look Ahead:

- Continue replacing exterior windows and doors, setting mechanical units, and painting.
- Finish hanging drywall and painting existing classrooms.
- Mill Siebert parking lot and pave Siebert and Woodcrest parking lots.



*Siebert carpet floor preparation*



*Siebert carpet floor installed*



*Siebert roof penetration*



*Curbs placed at Woodcrest*



*Siebert Main Office demolished*



*Concrete placed at Woodcrest*



*Chestnut Hill sidewalk paving*



*Unit ventilator piping set at Chestnut Hill*



*Chestnut Hill Maker Space painting*



*Underground retention system installed at Chestnut Hill*