

MIDLAND PUBLIC SCHOOLS 2015 BOND UPDATE

July 30th, 2018

Construction/In Progress:

Chestnut Hill/Siebert Renovations and Additions:

- Installation of exterior glazing and window frame system 90% complete.
- Interior painting of classrooms 85% complete.
- Drywall and insulation 100% complete.
- Chestnut Hill sidewalk placement underway.
- Flooring installation 40% complete.
- Mechanical unit installation 80% complete.
- Siebert and Chestnut Hill parking lots milled.
- Casework installation underway.

Woodcrest Elementary Addition:

- Asphalt paving complete.

Look Ahead:

- Continue replacing exterior windows and doors, flooring, setting mechanical rooftop units, and painting existing classrooms.
- Painting of Woodcrest maker space.




Milling at Siebert parking lot



Siebert parking lot asphalt launched into truck to be milled



Siebert main office frame installed



Chestnut Hill sidewalk placement



Unit ventilators placed at Chestnut Hill



Asphalt paving at Woodcrest



Glazing installed at Chestnut Hill



Unit ventilator copper piping insulated at Siebert



Casework installation at Siebert



Chestnut Hill sound batters preparation